

CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES

REGION: VII
PROVINCE: Negros Oriental
CITY/MUNICIPALITY: Mabinay

CALENDAR YEAR: 2023
QUARTER: 2

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to		
1. Concreting of FMR @ Sitio Alibayo to Sitio Tanday	Samac	2,000,000.00	Dec. 25, 2022	March 5, 2023	100%			
2. Concreting of FMR	Bagtic	4,000,000.00	Dec. 25, 2022	April 24, 2023	100%			
3. Concreting of FMR	Luyang	4,000,000.00	Dec. 25, 2022	April 24, 2023	100%			
4. Comp.Rep./Renovation of Mabinay RHU II	Paniabonan	1,500,000.00	April 24, 2023	July 8, 2023	42.12%			
5. FMR-Concreting of Roads at Sitio Mangkawit	Mayaposi	5,000,000.00						NTP Issued
6. FMR-Concreting of Roads @ Sitio Tabili	Banban	5,000,000.00						NTP Issued

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

(sgd)

MARY ANN Y. ACASO

Local Budget Officer

(sgd)

KAREN JEAN A. ANFONE-LOBOS

Local Accountant

(sgd)

ERNIE T. UY

Local Chief Executive

